



Agenda



- 1. EPM Group Highlights
- 2. Financial results as of December 2018
- 3. Update on the Ituango Project
- 4. Insurance policies Management
- 5. Divestment plan
- 6. Investment Plan 2019-2022

1. Group EPM Highlights

Colombia's largest multi-utility Company leading across sectors















Telecommunications (as Une Tigo shareholder)

1. Group EPM Highlights

Geographical diversification





Colombia's largest multi-utility company

- Assets: COP 52.4 billion (USD 16.152 MM equiv.)
- Revenues: COP 16.3 billion (USD 5.022 MM equiv.)
- **EBITDA:** COP 5.1 billion (USD 1.574 MM equiv.)

Headquartered in Medellin, with a growing Latin American portfolio

- Founded in 1955, 100% owned by the municipality of Medellin with administrative and budgetary autonomy from its owner.
- Provides services across 6 countries throughout 7 business segments

Investment Grade Rating (1):

- Fitch:
 - International BBB, rating watch negative (Nov.27th,2018).
 - Local AAA, rating watch negative (Nov.27th,2018).
- Moody's: Baa3, negative outlook (Aug.27th,2018).

1. Group EPM Highlights

Ample presence in Latin America



635

314


991

Amount Invested (USD MM):

Infrastructure	Grupo EPM (Colombia and LatAm)
Power Generation	34 hydro power plants: 3,057 MW 2 thermal power plants: 496 MW 2 wind parks: 128,4 MW
Power Distribution	T&D Lines: 235,274 Km Substations: 435 Transformers: 337,551
Gas Natural	Distribution Lines: 7,519 Km
Water	Potable Water network: 5,962 Km Sewage network: 6,270 Km

EPM Group (figures in million)	Total Connections* 2018	New Connections* 2018	Var. %
EPM Parent Company	5,94	0,24	4.2%
Colombian Subs.	3,11	0,13	4.4%
Internacional Subs.	2,47	0,06	2.6%
Total EPM Group	11,53	0,43	3.9%

*Connections: Water/electricity/Gas



Total invested: USD 2.509 million

152


116


63

238


2. Financial Results as of December 31, 2018 EPM Group Income Statement









- Cost control measures delivered COP 421 savings against the budget.
- Comprehensive income increased 4%, mainly due to:
 - + Higher EBITDA by COP 383
 - + Lower income tax provision by COP 569
 - Higher Ituango contingency provision by COP 477 (Cash COP 69) and labor by COP 75
 - Higher FX expenses COP 423






2.Financial Results as of December 31, 2018 EPM Group by Colombian and International Subsidiaries







2. Financial Results as of December 31, 2018 EPM Group by Segments















2.Financial Results as of December 31, 2018 EPM Group EBITDA






2. Financial Results as of December 31, 2018

EPM Group EBITDA







2.Financial Results as of December 31, 2018 EPM Group Statement of Financial Position

Figures in COP thousand million




Ratios	2017	2018
Total debt	56	58
Financial debt	38	41
EBITDA/financial expenses	5.49	5.45
Total Long Term Debt/EBITDA	3.43	3.86 ^(*)
	(*) Net Debt/EBITDA: 3.46	






EBITDA/ Financial expenses




2. Debt profile as of March 31, 2019

Figures in COP thousand million








*After hedging

2. Debt profile as of March 31, 2019





Credit transactions since the Contingency, April 2018

Credit transactions total amount: USD 2.462 million




- ✓ Loans Disbursement
 - > EDC USD 90 million (May)
 - CAF USD 200 million (June and August)
 - > IDB Invest USD 450 million (December)
- ✓ Liability management in October to increase maturity in 5 years
 - > ADASA CLP 273,000 million (USD 430 million equiv.)
 - ENSA USD 100 million
- ✓ Signed loans in November
 - > International bank USD 750 million
 - Local bank COP 1.0 billion
- ✓ Energy operations guarantees
 - > International banks USD 134 million
 - Local banks COP 0.4 billion
- ✓ Stakeholders were kept informed about the advances of the contingency
 - Investors, financial institutions and credit rating agencies.



3. Update on the Ituango Contingency

Underground Works






Characteristics of the ADG

Length	2270 m
Intake Level	212.80 msnm
Discharge Level	207.00 msnm
Tunnels Section	14 x 14 m
Gates Section	7 x 14 m

3. Update on the Ituango Contingency

General Plan of the Works







3. Update on the Ituango Contingency

All dates estimated subject to changes due to technical findings and design adjustments (*)





Dam works

Technical actions - What follows



Right Diversion Tunnel (RDT), Auxiliary Diversion Gallery (ADG) and Intermediate Discharge



Powerhouse

- Main screen in plastic: the construction of the panels on the screen (289 panels) was completed. Injections of consolidation continue on the left margin.
- Dam filling: Placement of the contact seal between the plastic screen and the upper core.

Estimated compliance dates: (*)

Dam filling 435 masl: 3Q2019

Conduction tunnels

Estimated compliance dates: (*)

Filling of the hollow between Wells 1 and 2: 3Q2019

- RDT pre-plug 1: the injections for the pre-plug 1 continue from the tunnel of the intermediate discharge. 64 perforations of 120 total have been executed.
- RDT pre-plug 2: the subcontractor that will carry out the activity was selected.
- RDT Final plug: pre-plug 2 must be completed to start this activity.
- ADG: activities for rehabilitation of the floodgates and subsequent placement of the final plug.

Estimated compliance dates: (*)

RDT: 2Q2020

ADG: Pre-plug (closing of gates): 3Q2019

Final plug: 1Q2020

Intermediate Discharge Recovery: 2Q2020

Estimated compliance dates: (*)

- Pumping of Powerhouse: 2Q2019
- Powerhouse sediments extraction: 3Q2019
- Tunnels and caverns recovery: 2Q2020
- Stabilization of the access tunnel to the Powerhouse: 3Q2019
- Stabilization of the rock between No.1 downstream surge tank and the Powerhouse: 4Q2019

Estimated date of entry into operation Phase 1 (2 power units): Dec. 2021 (*)
(the other 2 power units): Oct.2022 (*)

3. Ituango Contingency - Financial Impact

Figures in COP thousand million(*)

Project Cost

	CONTINGENCY COST		
Concept	Before	Contingency	After
Direct Cost	9,993	2,779	12,773
Financial Expenses	1,500	1,038	2,537
Total Cost	11,493	3,817	15,310

Direct Cost: COP 2.8 billion increase, mainly in recovery of the main Works and Equipment.

Financial Expenses: COP 1.0 increase, due to a greater period of construction (accounting effect, does not correspond to additional debt).

Total invested as of Mar. 2019: COP 10.1 billion

Contingency CapEx Execution As of Mar. 2019		
Investments	616	
Expenses	83	
Total executed 69		

Financial resources as of Mar. 2019

Concept	Amounts accrued Mar. 2019	Payments as of Mar. 2019
Reliability Charge Guarantee	134	0
Payment to transmitter	104	0
Removal of assets	78	N.A.
Contingency attention	51	51
Shelters Support	46	31
Affected Care and Compensation	39	1
Contingency and environmental sanction	38	0
Total	491	83




Pending Financial Resources to be executed Estimated Figures (*)

Contingency Investments: It is estimated that additional resources of up to COP 2.1 billion will be invested in works associated with the contingency. It should be noted that a recovery is expected for compensation of damage insurance for COP 1.22 billion.

Contingency expenses: in the financial projections, a value of up to COP 0.6 billion, of which has been executed COP 0.08 billion. The value of the COP 0.52 billion remaining is not included in the COP 2.8 billion of contingency CapEx investments.

^(*) Figures subject to variation based on technical findings and design adjustments

3. Ituango Contingency - Financial Impact Project Cost Breakdown



^(*) Figures subject to variation based on technical findings and design adjustments



4. Insurance policy for non-contractual civil liability

Milestones of the claim process



made to third parties and the

costs incurred to repair or

community infrastructure.

rebuild the affected



> Total coverage: COP 50.000 million, with COP 150 million deductible.

Premises for loss management:

Relationship of trust and joint work with the adjuster through constant exchange of information about the compensation strategy for people affected Accompaniment of the adjuster to the EPM team on the site to participate in the valuation of homes and negotiation.

reserve figures were

adjusted.

4. Insurance policy all risk construction and assembly

Milestones of the claim process



Notice of the claim



Compliance -Demonstrate occurrence and amount of loss



Confirmation of coverage



Payment



- EPM hired the firm "Skava" to perform the root cause analysis.
- Detailed documentation of recovery costs.
- Discussion with the Adjuster on the variables for the liquidation of business interruption has begun.
- The adjuster's experts are conducting the root cause and legal analysis.

- · Confirmation of coverage.
- Compensation process.

- Affected assets: Validation with the Loss Adjuster of the repair and replacement costs of the affected goods.
- For the business interruption coverage, work is being done jointly on the model compensation.

Total coverage: USD 2,556 million, with USD 1 million deductible.

Premises for loss management:


Construction of a relationship of trust and joint work with the Loss Adjuster and the insurer and reinsurers:

- Report of contingency progress, weekly.
- Visits of the leader Adjuster, monthly.
- Visits to the project with reinsurers leaders of claims and experts appointed by them.
- Continuous answers to requested information.
- Recruitment of experts in management of large claims to support the claim process.

5. Divesment Plan Indicative schedule



Estimated value of sales: COP 3.5 - COP 4.0 bn approx.



6. Infrastructure Investment Plan 2019-2022




► 63% Power, 35% Water, 2% Other

► 65% EPM Parent company, 20% Colombian subsidiaries, 15% International subsidiaries







EPM Parent Company 65%

Funding sources:

- Funding operations to be disbursed (USD 771 MM):
- ✓ A/B loan IDB Invest: USD 450 MM
- ✓ BNDES: USD 71 MM
- ✓ HSBC: USD 250 MM

Potential new funding sources:

- Capital markets: international and local
- Commercial banks: international and local
- Development Banks

 $^{^{*}}$ Contingency extra-cost of approx. COP 1,3 bn identified recently non-included. Total Contingency Cost: COP 15,3 bn.

Disclaimer



- Below is a general information presentation about Empresas Públicas de Medellín ESP and its Subsidiaries, as on the date of presentation.
 The materials herein contained have been summarized and do not intend to be complete.
- This presentation contains forward-looking statements which are subject to several risks, uncertainties and circumstances relative to the operations and business environments of EPM. These factors could cause actual results to materially differ from any future result, expressed or implied, in such forward-looking statements. Accordingly, EPM cannot guarantee any results or future events. EPM expressly states that it will be under no obligation to update the forward-looking statements or any other information herein contained.
- This presentation does not constitute any offer or invitation to offer, or a recommendation to enter into any transaction, agreement or contract with EPM. This presentation is for debate only and shall be referred to considering only the verbal information supplied by EPM, otherwise it would be incomplete. Neither this nor any of its contents may be used for any other purpose without the prior written consent of EPM.
- o Only for information matters and reader's convenience, figures in COP were translated in this presentation into their USD equivalent using the exchange rate of COP/USD 3,249.75 as of December 31, 2018, issued by the Colombian Financial Superintendence. Such translations do not agree with US GAAP and have not been audited. Also, they shall not be interpreted as representation of the amounts in Colombian Pesos, which could be translated into US Dollars at this or at any other rate.



Thank you!

Investorelations@epm.com.co

https://www.epm.com.co/site/inversionistas